FIRE SPRINKLER AFFIDAVIT

FIRE		
DATE	PERMIT NO	
JOB NAME	SQUARE FEET	
ADDRESS		
CONTRACTOR	ROC	
EMAIL	PHONE	


MUST MEET THESE REQUIREMENTS

- Maximum number of sprinkler devices allowed to be added, subtracted or relocated is five.
- All work is limited to drops and arm-over.
- Positions of sprinkler heads relative to architectural features such as soffits, beams, partitions, walls, etc. shall comply with NFPA 13 edition 2010.
- The orifice size of the sprinkler head(s) being installed shall have the same orifice of the existing system.
- Only one sprinkler head shall be installed from one drop (exception up to two heads from one drop may be installed when each head is in a separate fire area).
- The area covered per head is limited to the spacing requirements of NFPA 13.
- Tenant Improvements (TI's) in building shall be equipped with quick response heads (See NFPA 13 Section 8.3.3.4).
- The installation shall comply with the requirements of NFPA 13.
- Final approval shall be subject to on-site test and inspection.

In addition, I understand the following documentation shall be provided to the authority having jurisdiction:

- A sketch attached to this document showing the area of work within the building.
- Scope of work.

SUBMITTING INDIVIDUAL	
_	(Please print)
SUBMITTING INDIVIDUAL	
_	(Signature)
ISSUED BY	
	(Please print)
PLANS PICKED UP	
	(Please print)



DATE

All construction permits are valid for 180 days from time of **permit approval**. One or more extensions may be granted by the fire code official following a written request from the permitted contractor which demonstrates justifiable cause.

Central Arizona Fire and Medical Authority – Fire Prevention Division 8603 E. Eastridge Drive, Prescott Valley, AZ 86314 928-772-7711